

Table 3 – Summary of borehole details including locations, co-ordinates and depths

Borehole ID	Item	Location	Date Drilled	Easting (m E)	Northing (m N)	Collar (m AHD)	Depth (m)	SPT (No.)	Push Tubes (No.)	PLSI	Laboratory Testing	Comment
BR01_BH101	90111.01S	Nicklin Way	9/03/2026 – 20/03/2026	511674.8	7046948.4	1.9	50.5	29	6	N	Y	Terminated at target depth.
BR01_BH105	90111.01S	Nicklin Way	24/02/2026 – 5/03/2026	511598.6	7047011.5	2.9	50	25	6	N	Y	Terminated at target depth.
BR01_BH106	90111.01S	Nicklin Way	27/01/2026 – 31/01/2026	511574.4	7047044.8	6.2	55	33	0	N	Y	Terminated at target depth.
BR01_BH107	90111.01S	Nicklin Way	20/01/2026 – 23/01/2026	511559.5	7047069.7	5.9	55	22	3	N	Y	Terminated at target depth.
BR01_BH115	90111.01S	Brisbane Road Compound	12/02/2026 – 19/02/2026	511475.2	7047302.6	3.4	50	21	3	N	Y	Terminated at target depth.
BR05_BH102	90111.01S	Sunshine Motorway	12/01/2026 – 14/01/2026	511249.8	7047301.5	4.0	40	23	3	N	Y	Terminated at target depth.
BR05_BH105	90111.01S	Sunshine Motorway	15/01/2026 – 19/01/2026	511271.4	7047284.6	4.2	40	22	2	N	Y	Terminated at target depth.
BR06_BH102	90111.01S	Seriata Way Access Tracks	17/12/2025 – 18/12/2025	510959.0	7047132.0	1.3	30.25	11	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH103	90111.01S	Seriata Way Access Tracks	27/01/2026 – 28/01/2026	510974.8	7047167.2	1.1	12	8	1	N	Y	Terminated at 12 m due to destruction of collar during other works.
BR06_BH103A	90111.01S	Seriata Way Access Tracks	4/02/2026 – 5/02/2026	510974.6	7047165.7	1.1	30	5	0	Y	Y	Drilled from 12 m depth adjacent to BR06_BH103. Rock strength termination criteria for CIP Piles achieved.
BR06_BH104	90111.01S	Seriata Way Access Tracks	15/01/2026 – 17/01/2026	511000.9	7047157.6	1.1	25	11	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH105	90111.01S	Seriata Way Access Tracks	15/12/2025	511025.2	7047191.5	1.1	30.25	11	3	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH107	90111.01S	Seriata Way Access Tracks	19/01/2026 – 20/01/2026	510954.6	7047156.3	1.1	30	12	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH108	90111.01S	Seriata Way Access Tracks	14/01/2026 – 15/01/2026	510978.8	7047145.3	1.1	27.3	8	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH109	90111.01S	Seriata Way Access Tracks	17/01/2026 – 22/01/2026	510997.3	7047177.3	1.1	24.3	14	0	Y	Y	Borehole terminated at 24.30 m depth due to drill rods being stuck. Termination depth accepted by DTMR (via RFI) based on data obtained.
BR06_BH110	90111.01S	Seriata Way Access Tracks	11/12/2025 – 12/12/2025	511029.2	7047171.5	1.2	27.5	11	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH111	90111.01S	Seriata Way Access Tracks	13/01/2026 – 14/01/2026	510931.9	7047153.3	1.2	28.56	13	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH112	90111.01S	Seriata Way Access Tracks	6/01/2026 – 9/01/2026	510936.2	7047133.4	1.3	28.65	12	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH113	90111.01S	Seriata Way Access Tracks	13/12/2025 – 15/12/2025	510938.4	7047121.5	1.3	24.05	13	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH114	90111.01S	Seriata Way Access Tracks	9/12/2025	510911.8	7047153.0	1.3	27.15	12	2	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH115	90111.01S	Seriata Way Access Tracks	16/12/2025	510915.4	7047134.5	1.0	30.45	10	4	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH116	90111.01S	Seriata Way Access Tracks	14/12/2025	510919.0	7047111.4	1.5	30.4	10	2	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH117	90111.01S	Seriata Way Access Tracks	10/01/2026 – 12/01/2026	5108923.0	7047097.8	0.7	28.7	12	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH118	90111.01S	Seriata Way Access Tracks	17/12/2025 – 18/12/2025	510865.6	7047082.8	1.2	24.25	7	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH119	90111.01S	Seriata Way Access Tracks	17/12/2025	510842.2	7047072.4	0.8	24.3	5	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.

Borehole ID	Item	Location	Date Drilled	Easting (m E)	Northing (m N)	Collar (m AHD)	Depth (m)	SPT (No.)	Push Tubes (No.)	PLSI	Laboratory Testing	Comment
BR06_BH120	90111.01S	Seriata Way Access Tracks	14/01/2026 – 15/01/2026	510816.9	7047066.6	1.1	22.95	8	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH121	90111.01S	Seriata Way Access Tracks	17/12/2025	510791.6	7047064.9	2.0	20.85	6	2	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH122	90111.01S	Seriata Way Access Tracks	18/12/2025	510766.3	7047067.0	1.0	21.7	8	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR06_BH123	90111.01S	Seriata Way Access Tracks	16/12/2025	510742.5	7047074.4	1.1	15.4	6	2	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR07_BH101	90111.01S	Bundilla Boulevard	9/12/2025 – 10/12/2025	510618.8	7047101.8	2.4	17.75	8	3	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR07_BH103	90111.01S	Karawatha Drive	4/12/2025 – 5/12/2025	510677.3	7047109.8	3.3	18	6	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR08_BH101	90111.01S	Mountain Creek	2/02/2026 – 3/02/2026	510367.4	7047056.9	1.2	15.37	8	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR08_BH111	90111.01S	Karawatha Drive	7/12/2025	510648.4	7047125.9	2.9	17.08	8	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR08_BH112	90111.01S	Karawatha Drive	3/12/2025 – 4/12/2025	510675.3	7047125.8	3.7	16.75	7	0	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR09A_BH101	90111.01S	Mountain Creek	4/02/2026 – 5/02/2026	510428.3	7047003.2	1.4	19.8	7	2	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR09B_BH101	90111.01S	Mountain Creek	11/02/2026 – 12/02/2026	510430.8	7046993.2	1.4	22	8	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
BR10A_BH103	90111.01S	Karawatha Drive	20/02/2026 – 23/02/2026	510639.7	7047196.6	3.1	15.5	7	3	Y	Y	Rock strength termination criteria for CIP Piles achieved.
G01_BH101	90112.01S	Marra Court	22/01/2026	511183.3	7047275.3	3.0	25.6	14	0	Y	Y	Rock strength termination criteria for Gantry/VMS footings achieved.
G01_BH102	90112.01S	Marra Court	21/01/2026	511197.7	7047242.0	3.0	26	14	0	Y	Y	Rock strength termination criteria for Gantry/VMS footings achieved.
G04_BH101	90112.01S	Nicklin Way	7/12/2025 – 12/12/2025	511888.2	7046891.4	2.8	63	16	0	Y	Y	Rock strength termination criteria for Gantry/VMS footings achieved.
G04_BH102	90112.01S	Nicklin Way	1/02/2026 – 5/02/2026	511886.4	7046879.3	2.2	52.86	31	0	Y	Y	Rock strength termination criteria for Gantry/VMS footings achieved.
PUP_BH101	90112.01S	Seriata Way	2/12/2025	511044.2	7047264.9	2.7	25	13	1	Y	Y	Rock strength termination criteria (as amended via RFI) for CIP Piles achieved.
PUP_BH101A	90112.01S	Seriata Way	30/01/2026 – 3/02/2026	511062.2	7047269.6	2.8	26	13	1	Y	Y	Rock strength termination criteria for CIP Piles achieved.
PUP_BH102	90112.01S	Seriata Way	6/12/2025	511082.7	7047272.9	2.9	25	14	1	Y	Y	Rock strength termination criteria (as amended via RFI) for CIP Piles achieved.
PUP_BH103	90112.01S	Incana Court	1/12/2025	511344.9	7047382.3	3.4	10	6	1	N	N	Terminated at target depth.
PUP_BH104	90112.01S	Seriata Way	4/12/2025	511250.4	7047339.1	3.4	10	7	0	N	N	Terminated at target depth.
PUP_BH105	90112.01S	Seriata Way	1/12/2025	511161.8	7047294.0	3.1	10	6	0	N	N	Terminated at target depth.
PUP_BH106	90112.01S	Seriata Way	3/12/2025	511018.8	7047259.0	2.8	10	7	0	N	N	Terminated at target depth.
PUP_BH107	90112.01S	Seriata Way	3/12/2025	510869.9	7047219.7	3.1	10	6	0	N	N	Terminated at target depth.
PUP_BH108	90112.01S	Seriata Way	4/12/2025	510753.3	7047202.8	2.2	10	7	0	N	N	Terminated at target depth.
PUP_BH109	90112.01S	Karawatha Drive	5/12/2025	510687.4	7047162.6	2.3	10.15	5	0	Y	N	Terminated at target depth (or deeper).
PUP_BH110	90112.01S	Karawatha Drive	2/12/2025	510658.5	7047144.9	2.7	10	7	0	N	N	Terminated at target depth.
PUP_BH111	90112.01S	Karawatha Drive	5/12/2025	510638.0	7047132.0	2.2	10.9	6	0	N	N	Terminated at target depth (or deeper).
RW01_BH101	90112.01S	Mountain Creek	6/02/2026 – 9/02/2026	510408.3	7046974.6	3.6	25	8	2	N	Y	Terminated at target depth.

Borehole ID	Item	Location	Date Drilled	Easting (m E)	Northing (m N)	Collar (m AHD)	Depth (m)	SPT (No.)	Push Tubes (No.)	PLSI	Laboratory Testing	Comment
RW01_BH102	90112.01S	Mountain Creek	10/02/2026 – 11/02/2026	510390.4	7046961.5	3.4	25	7	2	N	Y	Terminated at target depth.
RW02_BH101	90112.01S	Nicklin Way	23/03/2026 – 24/03/2026	511708.5	7046930.4	3.0	25	17	3	N	Y	Terminated at target depth.
RW02_BH102	90112.01S	Nicklin Way	8/04/2026 – 9/04/2026	TBC	TBC	TBC	25	17	3	N	Y	Terminated at target depth. Re-drill of boreholes RW02_BH102A and RW02_BH102B.
RW02_BH102A	90112.01S	Nicklin Way	25/03/2026	511740.7	7046921.7	2.5	7.5	5	0	N	N	Encountered unknown hard layer, terminated borehole prior to target depth. Borehole moved and re-drilled as RW02_BH102B
RW02_BH102B	90112.01S	Nicklin Way	25/03/2026 – 26/03/2026	511741.1	7046922.3	2.4	14.45	10	0	N	N	Encountered difficult drilling conditions with risk to equipment, terminated borehole early prior to target depth. Borehole moved and re-drilled as RW02_BH102.
VMS01_BH101	90112.01S	Brisbane Road Compound	11/02/2026 – 12/02/2026	511368.0	7047325.0	3.2	41.25	21	3	Y	Y	Rock strength termination criteria for Gantry/VMS footings achieved.
EMB_BH105	90113.01S	Seriata Way Access Tracks	8/12/2025 – 9/12/2025	510809.8	7047105.6	1.0	21.45	6	2	N	Y	Terminated at target depth (or deeper).
EMB_BH106	90113.01S	Seriata Way Access Tracks	13/12/2025	510869.6	7047140.8	1.2	21	9	2	N	Y	Terminated at target depth (or deeper).
EMB_BH109	90113.01S	Seriata Way Access Tracks	8/12/2025	511082.9	7047228.1	1.1	20	12	3	N	Y	Terminated at target depth.